



Service Department Update

Service Director

Andy Bashore

November 14th, 2023

Street Department:

The crews have finished asphalt patches throughout the city. The crews main focus is on leaf collection; the second trip around the city started today.

Water and Sewer Department:

The Water/Sewer crew has been working on videoing the city's main lines to look for for issues and identify lines for future lining projects. Also, the crew is working on a back log of MTU replacements.

Urban Forestry/Grounds Maintenance:

The crews are doing tree maintenance and ground work throughout the city. Also, the crews have starting working on stump removals.

Drexel Project

Drexel-Main to Broad-The project is wrapping up, the contractor is finishing touch up and clean up work. The asphalt paving will take place in Spring 2024.

2023 Sewer Lining Project

Currently working on the bid package.

2023 Street Project

The project has been delayed until spring.

Grandon Ave- Water Line Project

The project should be complete later this week.

Chelsea Ave-Water Line Project

The project started today, which includes sewer improvements and new water main line. The project will be complete in the spring.

Columbia Gas Main Replacement Projects:

The project is complete, other than some touch up work. The paving portion of this project will be completed in the spring.