



Service Department Update

Service Director

Andy Bashore

March 7th 2023

Street Department:

The crews are working on pothole and brick repairs. Also, the crews are working on sign replacement throughout the city.

Water and Sewer Department:

The Water/Sewer crew is working on the valve turning program, the crew has started the annual catch basin cleaning program.

Urban Forestry/Grounds Maintenance:

The crews are working on the City's dog park and also stump removals. This past week the crew set-up and prepared for the Jeffery Woods Fest.

Drexel Project

Drexel-Main to Broad-The water main line work is complete. Storm inlets have been installed, there are a few to still be installed around CSG, which will be done during the school's spring break. The concrete work will resume in the spring, which will include curbs, medians, and bump outs. The sewer relining work is complete. AEP has completed the pole replacement program. The city's right of way coordinator is working with the utility companies to get their lines removed and old poles removed.

2022 Street Project-

The project is complete.

2023 Street Project

Will be going out to bid in late- March.

Chelsea Sewer Relining Project

The project is complete.

2022 Sewer Lining Project

The phase 2 lining project will start in mid-March, which include both sanitary and storm sewer work.

2023 Sewer Lining Project

Will be going out to bid in mid-June.

2022 Sidewalk Project

The project is finished, the project area was:

Stanwood to Gould in the north and central sections and Vernon to Chelsea in the south.

2023 Sidewalk project

The bids have come back in and are under review. The project will be in the western section of the city from Parkview to Cassady.